

施工工程表

工種	月	1ヶ月			2ヶ月			3ヶ月			4ヶ月			5ヶ月			6ヶ月			7ヶ月			8ヶ月			9ヶ月			10ヶ月		
	日	10	20	30	10	20	30	10	20	30	10	20	30	10	20	30	10	20	30	10	20	30	10	20	30	10	20	30			
準備・測量工	[Bar from Day 1 to Day 15]																														
ベント設備工	[Bar from Day 15 to Day 30] 組立 [Bar from Day 45 to Day 50] 解体																														
沓据付工	[Bar from Day 20 to Day 25] 仮据付 [Bar from Day 45 to Day 48] グラウト																														
桁地組立工	[Bar from Day 25 to Day 30]																														
桁架設工	[Bar from Day 30 to Day 45]																														
高力ボルト締付工	[Bar from Day 35 to Day 45]																														
足場設備工	[Bar from Day 1 to Day 5] 脚回り [Bar from Day 30 to Day 40] 組立 [Bar from Day 70 to Day 75] 解体																														
添接部塗装工	[Bar from Day 45 to Day 50] 2P																														
合成床版架設工	[Bar from Day 50 to Day 70]																														
床版工	[Bar from Day 70 to Day 80] 床版・型枠・鉄筋・打コン・高欄工																														
橋面工	[Bar from Day 80 to Day 90]																														
後片付け	[Bar from Day 90 to Day 95]																														

備考

- ・架設工法:トラッククレーンベント工法
- ・工程表は、グロス(=ネット×1.5)で表示。
- ・所要日数は、橋梁工事の積算(平成〇〇年度版)にて算出。
- ・2Pは2パーティ施工を示す。

工期 = 9ヶ月